

UT51 QA检验测试报告

功能	量程	输入	准确度	允许最大误差	测试值	测试结果
直流电压 DCV	短路	短路		±0.1mV	0.0mV	合格
	200.0mV	190.0mV	±(0.5%+1)	±1.1mV	190.2mV	合格
	2.000V	1.900V	±(0.5%+1)	±0.011V	1.901V	合格
	20.00V	19.00V	±(0.5%+1)	±0.11V	19.02V	合格
	200.0V	190.0V	±(0.5%+1)	±1.1V	190.1V	合格
	1000V	1000V	±(0.8%+2)	±10V	1001V	合格
交流电压 ACV	200.0mV	190.0mV/60hz	±(1.2%+3)	±2.5mV	190.5mV	合格
	2.000V	1.900V (60Hz,400Hz)	±(0.8%+3)	±0.018V	1.903V	合格
	20.00V	19.00V (60Hz,400Hz)	±(0.8%+3)	±0.18V	19.01V	合格
	200.0V	190.0V (60Hz,400Hz)	±(0.8%+3)	±1.8V	190.3V	合格
	750V	750V (60Hz,400Hz)	±(1.2%+3)	±12V	752V	合格
交流电流 ACA	200.0uA	190.0uA (60Hz)	±(1.0%+3)	±2.2uA	190.6uA	合格
	2.000mA	1.900mA (60Hz)	±(1.0%+3)	±0.022mA	1.905mA	合格
	200.0mA	190.0mA (60Hz)	±(1.8%+3)	±3.7mA	190.3mA	合格
	2A	1.000A (60Hz)	±(1.8%+3)	±0.021A	1.007A	合格
	10.00A	10A (60Hz)	±(3.0%+7)	±0.37A	10.06A	合格
直流电流 DCA	10.00uA	10.00uA (60Hz)	±2.0%+5)	±0.25uA	10.01uA	合格
	200.0uA	190.0uA	±(0.8%+1)	±1.6uA	190.3uA	合格
	2.000mA	1.900mA	±(0.8%+1)	±0.016mA	1.901mA	合格
	200.0mA	190.0mA	±(1.5%+1)	±3.0mA	190.4mA	合格
	2.000A	1.000A	±(1.5%+1)	±0.016A	1.002A	合格
	10.00A	10A	±(2.0%+5)	±0.25A	10.03A	合格
电阻 OHM	200Ω	190.0Ω	±(0.8%3)	±1.8Ω	190.4Ω	合格
	2kΩ	1.900kΩ	±(0.8%+1)	±0.016kΩ	1.902kΩ	合格
	20kΩ	19.00kΩ		±0.16kΩ	19.07kΩ	合格
	200kΩ	190.0kΩ		±1.6kΩ	190.5kΩ	合格
	2MΩ	1.900MΩ		±0.016MΩ	1.905MΩ	合格
	20MΩ	19.00MΩ	±(1.%+2)	±0.21MΩ	19.04MΩ	合格
	200MΩ	190.0MΩ	±5.0%(读数-10)+10]	±10.5MΩ	190.1MΩ	合格

检测员:张琼

审核员:郭桂余